

Town of Lovettsville

W&S Beneficial Use Inspection

Date: _____

Project Name: _____

Developer: _____ Phone #: _____

Contractor: _____ Phone #: _____

Name of Requesting Person: _____ Developer Contractor Rep

Contact Phone #: _____

Contact Email: _____

By submission of this form, the undersigned confirms that all Beneficial Use Requirements as listed below have been satisfactorily completed and request to schedule a Beneficial Use Inspection.

Signature of Request Person: _____

All the items listed below must be completed before a Beneficial Use Inspection will be scheduled:

1. Water and sewer lines have been installed and tested and are ready for use.
2. Water services and sewer laterals have been extended to the property line of lots and any required clean outs and meter crocks have been installed.
3. Curb and gutter and base pavement have been installed in streets, alleys, etc. where water and sewer mains and laterals are present.
4. Satisfactory Inspection of all parts of the W&S system are completed confirming everything was installed to the plans and standards and is operational. Only cosmetic work can remain on the W&S system (such as painting of hydrants, and final grade of valve boxes and manhole covers) to match final layer of asphalt.
5. Satisfactory pressure testing, disinfection and flushing of all the water lines, valves and hydrants as appropriate has been completed and accepted by Inspector.
6. Satisfactory flushing and bacteriological samples have been taken to confirm suitable disinfection.
7. Satisfactory pressure testing and camera video for all the sanitary sewer lines and manholes has been provided by the Developer and accepted by the Inspector.
8. As-Builts have been provided for all water and sewer items providing all available information that will not change before Final Inspection.

Town of Lovettsville

W&S Beneficial Use Inspection

Beneficial Use Items Check List:

Date of Inspection: _____ **Inspector:** _____

Item to be Completed	Pass/Fail	Reason (Punchlist of items to be completed)
WL Inspection of installation satisfactory (painting of hydrants and height of valve boxes to finished pavement height excluded)	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
WL pressure testing, disinfection & flushing satisfactory	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
Water Laterals extended to property line and meter crock installed satisfactorily	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
SL Inspection of installation Satisfactory	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
SL & MH Pressure Testing & Camera Video Satisfactory	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
Sanitary Laterals extended to property line & cleanouts installed if required	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	
Curb, gutter & base pavement installed in roads and alleys where W&S lines present	<input type="checkbox"/> Pass <input type="checkbox"/> Fail	

Project Passes Fails **the Beneficial Use Inspection** _____
Inspector Signature

****For Reinspection, submit a new Request for Beneficial Use of W&S Inspection Form. If the reinspection shows any items still unsatisfactory, additional reinspection requests must include a Reinspection Fee of \$100 before an Inspection will be schedule.